McKEEVER & NIEKAMP ELECTRIC, INC.

CMH139 | INSTALLATION MANPOWER

Pre-site-visit scope - rebalanced coordination forecast | Apr 1, 2027 - Mar 1, 2028

FIRST PLANNED ACTIVITY	FINAL TESTING THROUGH	REBALANCED PEAK
Apr 1, 2027	Mar 1, 2028	Up to 12 tradesmen

Updated manpower forecast - installation scope

MONTH	INSTALLATION STAFF	PRIMARY WORKFRONT
Apr 2027	Up to 6	ERRCS; electrical rooms, phases 1-2
May 2027	Up to 4	Electrical rooms; early infrastructure
Jun 2027	8-9	Office rough-in; Phase 1 FA / VESDA
Jul 2027	9-12	Phase 2 FA / VESDA; devices; risers
Aug 2027	9-12	Phases 3-4 FA / VESDA; office devices
Sep 2027	6-8	Phases 4-5; prior-phase devices
Oct 2027	6-8	Phases 5-6; prior-phase devices
Nov 2027	3-8	Phase 6; device installation
Dec 2027	Up to 3	Terminations; testing / programming
Jan 2028	Up to 3	Testing; panels; programming
Feb 2028	Up to 3	Testing; programming; deficiencies
Mar 2028	Up to 3	Final testing / closeout through Mar 1

Planning basis and coordination

- Installation scope is unchanged; crew sequencing has been refined to reduce overlapping peaks.
- Prior Nov 4 preliminary loading showed up to 13; updated working peak is up to 12.
- Includes working leads. Monthly ranges reflect intermittent activity, not daily minimums.
- Access, drywall readiness, area releases and trade coordination may shift workforce loading.

Forecast only: final field staffing will reflect actual workface availability and site coordination.

Off-site prefabrication: Selected assembly and preparation tasks are planned at MNE's shop.
This work may reduce on-site staffing during some periods compared with the forecast peaks shown.

McKEEVER & NIEKAMP ELECTRIC, INC.

CMH139 | REVISED MANPOWER LOADING

Installation manpower plus ACE site safety support | Apr 1, 2027 - Mar 1, 2028

INSTALLATION PEAK	ADDED GROUND SUPPORT	BRIEF COMBINED PEAK
Up to 12 tradesmen	**Up to 4 tradesmen**	**Up to 16 tradesmen**

Projected monthly field loading - revised for site safety requirements

MONTH	INSTALL	SUPPORT*	COMBINED	ACTIVITY
Apr 2027	Up to 6	Up to 2	Up to 8	Electrical rooms / ERRCS
May 2027	Up to 4	Up to 2	Up to 6	Electrical rooms
Jun 2027	8-9	2-3	10-12	Offices / Phase 1
Jul 2027	9-12	2-3	11-15	Phase 2 / overlap
Aug 2027	9-12	2-4	11-16	Phases 3-4 / offices
Sep 2027	6-8	2-3	8-11	Phases 4-5 / devices
Oct 2027	6-8	2-3	8-11	Phases 5-6 / devices
Nov 2027	3-8	1-2	4-10	Phase 6 / devices
Dec 2027	Up to 3	Up to 1	Up to 4	Test / program
Jan 2028	Up to 3	Up to 1	Up to 4	Testing / programming
Feb 2028	Up to 3	Up to 1	Up to 4	Testing / closeout
Mar 2028	Up to 3	Up to 1	Up to 4	Finals through Mar 1

Post-site-visit staffing and coordination notes

- ACE Ladder Last Protocol applies to elevated work activities.
- Additional ground support covers lifts, barricaded work zones and approved cutting / prep.
- Typically 2-3 support personnel; a fourth may be needed during brief peak overlaps.
- Working leads are included. 16 personnel is a short-duration potential peak, not a continuous manpower commitment or minimum staffing level.
- Final loading depends on workface access, lift rules, sequencing and ACE coordination.

** Support is incremental to installation work; upper forecast figures need not coincide daily.*

The added safety support changes the labor plan beyond the pre-site-visit planning basis.

Off-site prefabrication: Selected assembly and preparation tasks are planned at MNE's shop.
This work may reduce on-site staffing during some periods compared with the forecast peaks shown.